


Dish Engine Critical Components (DECC) Project



Sandia
National
Laboratories



KOCKUMS

SES System - Proven Technology



- Over 25,000 hours of on-sun operating time
- Over 250 MWh on-sun generated energy
- Over 125,000 hours of chemical fuel operation
- 24.9 kW Peak Power
- 29.4% Peak Efficiency
- 95% Availability

DECC Project - Overview

■ Phase I & II Objectives

∞ Phase I

- * Operate Existing Systems
- * Measure Reliability & Performance Data

∞ Phase II

- * Build 2 Completely New Systems
- * Operate Multiple Systems
- * Measure Reliability & Performance Data
- * Develop Manufacturing & Suppliers for HVM
- * Develop Marketing & Business Plan for Commercialization

■ Schedule

∞ Phase I = 4/98 to 8/99; Phase II = 10/99 to 12/02

DECC & Other Solar Business Funding Commitments By SES

■ DECC Program (Both Phases)

- ∞ Total Projected Costs = \$ 8.0 Million
 - ✓ DOE Contracts = \$ 3.2 Million (40%)
(\$2.5 Mil Paid To Date)
 - ✓ SES (Remainder)= \$ 4.8 Million (60%)

■ Total Expenditures To Date By SES

- ∞ Non-DECC = \$ 7.2 Million
- ∞ DECC
 - ✓ Phase I = \$ 0.4 Million (\$ 444,000)
 - ✓ Phase II = \$ 1.1 Million (\$1,103,000)
- ∞ Total SES To Date = \$ 8.7 Million

■ Total Spent & Committed To Date \$12.0 Million

DECC Project - Accomplishments

■ Phase I:

- ∞ Refurbished 1 Concentrator & 2 PCUs
- ∞ Operation, Maintenance & Reliability Data Collected
- ∞ Successfully Completed, On-Schedule & On-Budget



■ Phase II:

- ∞ Refurbished 2nd Concentrator & 2 Additional PCUs
- ∞ Operation, Maintenance & Reliability Data Collection Continues
- ∞ Successfully Transferred to UNLV
- ∞ UNLV Students Operating System & Collecting Data

DECC - Demonstrated Power

■ Power

- ∞ Peak Net Power = 24.9 kWe
- ∞ Over 10,000 hrs On-Sun Operation
 - * Phase I = 3,500 hours
 - * Phase II = 7,000 hours to-date & still going strong!
- ∞ Nearly 12,000 hrs Test Cell Operation





11/07/01

Over 10,000 Hours Successful On-Sun Operation

DECC - Demonstrated Efficiency

■ Efficiency

∞ Peak = 28.9%, Daily Avg. (net) = 24.7%




11/07/01 Peer Review

SES Solar Technology Holds World Record (29.4%) for Sun-to-Electricity Efficiency

DECC - Demonstrated Energy

■ Energy Generation

- ∞ Over 140 MWh on-sun operation
 - * Phase I = 42 MWh
 - * Phase II = 100 MWh to-date and still going strong!



11/07/01 Peer Review


DECC - Demonstrated Life/Reliability

■ PCU Life/Reliability (to date)

- ∞ PCU 206 = 3,143 hrs, continuing
 - * 1,900+ hrs on original seals
 - * 1,200+ hrs on new seals, still testing
- ∞ PCU 209 = 3,848 hrs, continuing
 - * 3,848 hrs on original seals, still testing
- ∞ PCU 212 = 9,655 hrs, continuing
 - * 7,400+ hrs on original seals
 - * 2,200+ hrs on new seals, still testing
- ∞ PCU 213 = 5,531 hrs, continuing
 - * 5,531 hrs on original seals, still testing

■ Concentrator Reliability

- ∞ Over 16,000 Tracking Hours, testing continues



DECC - Manufacturing/Productibility



- **Modular Design**
- **Readily Adapted To High Volume Manufacturing**
- **“Funny Shaped Car”**
- **Qualifying Suppliers**
 - ∞ Engine - Identified/Qualified
 - ∞ Mirror Module - Identified
 - ∞ Structures & Controls - In-Process

DECC - Manufacturing/Producibility

■ Readily Adapted to High Volume Manufacturing

COMPONENT REQUIREMENTS FOR VARIOUS-SIZED SOLAR SYSTEM VOLUMES			
	30 kW	30 MW	300 MW
Rated Capacity			
No. Of 30 kW Systems	1	1,000	10,000
No. of Components:			
Sq. Meters of Glass	99	99,235	992,350
Azimuth/Elev. Drive Motors (ea.)	1	1,000	10,000
Lbs. Of Structural Steel	7,500	7,500,000	75,000,000
Inconel Tubing (Lin. Ft.)	144	144,000	1,440,000
Piston Assemblies	4	4,000	40,000
Crankshafts	2	2,000	20,000
Gas Coolers, Regenerators (ea.)	8	8,000	80,000
Engine Blocks, Radiators, Generators (ea.)	1	1,000	10,000

DECC Program - Accomplishments

■ Currently Testing

- ∞ Key Next Generation PCU Hardware
 - ★ Heater heads, regenerators, gas coolers, piston assys, bearings, connecting rods, compressor, aperture cone, sensors, etc.
- ∞ 1st Articles Completed
- ∞ Over 1000 hrs of On-Sun Testing & Continuing!

■ Currently Manufacturing

- ∞ Remaining PCU Hardware
 - ★ Engine blocks, cylinder blocks, crankcase, covers, etc.
- ∞ 1st Articles in-process

■ Manufacturing Next Generation Dish Hardware

- ∞ Mirror modules, actuators, fast slew system, etc.
- ∞ Long-lead parts & tooling in-process

Next Steps...

■ Complete DECC Phase II

- ∞ 2 Completely New Systems
 - * 2 New Concentrators, 5 New PCUs
 - * New Qualified Suppliers
 - * Increase rated power to 28.5 kWe
 - * Increase efficiency by 5%
- ∞ Expand Lab Support By Siting 1 System at Sandia

■ Nevada Project

- ∞ 1 MW Plant, 40 Systems

■ Demo & Small Projects

- ∞ US & International

■ Commercial Deployment

- ∞ Grid Connected (Mid & Large Sizes)
- ∞ Small Remote & Grid Connected
- ∞ Distributed

SES Solar Stirling System

- **Demonstrated Performance**
- **Holds world record for most efficient solar electric generation (17+ years)**
- **Mass producible/cost competitive**
 - ∞ Automotive style manufacturing
 - ∞ High volume/low cost
- **DECC Program continues...**
 - ∞ Outstanding performance
 - ∞ Durable Product
- **Winning Technology!!**
 - ∞ Grid Connected (Mid & Large Sizes)
 - ∞ Small Remote/Off-Grid
 - ∞ Distributed

